

**Projects to go to construction in 2014 (announced 29 November 2013) Current Status updated beginning February 2018**

Project No.	County	Roll Number	School Name & Address	School Type	Brief	Current Status	Contractor Name	Contract Start Date	Duration (In Months)	Architect	Quantity Surveyor	Structural Engineer	Building Services Engineer
1	Carlow	91356F	Tullow CS, The Mullawn, Tullow, Co Carlow	Post Primary	Extension	Complete	Stewart- Tracey JV	06/03/2014	18	Simon J Kelly & Partners Ltd	McGahon Surveyors	Nicholas O'Dwyers	Callaghan Engineering
2	Cavan	70380I	Breifne College, Cootehill Road, Cavan Town	Post Primary	Extension	Stage 4 - Construction	PJ McLoughlin & Sons			Quilligan Architects	McGahon Surveyors	McKenna Pearce	Simple McKillop
3	Clare	62020F	St Joseph's Secondary School, Tulla, Co Clare	Post Primary	New School	Complete	BAM	22/12/2014	15	Miullarkey Penderson	HKTT	RPS Engineers	Simple Mc Killop
4	Cork	13234W	Cloughdub NS, Cloughdub, Crookstown, Co Cork	Primary	Extension	Complete	JJ Rhatigan	07/03/2014	9	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
5	Cork	16271U	Watergrasshill NS, Watergrasshill, Co Cork	Primary	Extension	Complete	JJ Rhatigan	07/03/2014	13	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
6	Dublin	16461C	Caislean Nua Liamhna NS, Newcastle Lyons, Dublin Sth	Primary	New School	Stage 5 - Handover and Final Account	ABM Design and Build	25/07/2014	8	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
7	Cork	62360G	CBS, Castleredmond, Middleton, Co Cork	Post Primary	Extension	Complete	JJ Rhatigan	07/03/2014	20	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
8	Cork	62640M	St Angela's Secondary School, St Patrick's Hill, Cork City	Post Primary	Extension	Stage 5 - Handover and Final Account	L & M Keating Ltd	10/03/2014	20	O'Donnell & Tuomey	John J. Casey & Company	Arup Consulting Engineers	Malachy Walsh & Partners
9	Cork	62690T	Skibbereen CS, Co Cork	Post Primary	New School	Stage 4 - Construction	BAM	22/12/2014	17	Mullarkey Penderson	HKTT	RPS Engineers	Simple Mc Killop
10	Cork	70990M	Coláiste an Chraoibhin, Duntaheen Rd, Fermoy, Co Cork	Post Primary	Extension	Stage 4 - Construction	Sammons Contracting	28/09/2015	17	Coady Partnership	Henley Kavanagh McGowan	PUNCH Eng.	Matt O'Mahony & Assoc.
11	Cork	71020G	Davis College, Summerhill, Mallow, Co Cork	Post Primary	Extension	Stage 3 - Tender Action				Wilson Arch	Kane Kavanagh Crowe	Horgan Lynch	Matt O'Mahony & Assoc.
12	Cork	71050P	St Colman's Community College, Youghal Rd, Middleton, Co Cork	Post Primary	Extension	Stage 4 - Construction	Sammons Contracting	26/11/2015	14	Healy Partners Arch.	M Barrett partnership	JODA engineering	Malachy Walsh & Partners
13	Cork	76064F	Glanmire Community College, Glanmire, Co Cork	Post Primary	Extension	Stage 5 - Handover and Final Account	Purcell Construction.	28/10/2014	14	Wilson Arch	Davis Langdon Ltd.	JODA engineering	JODA Engineering
14	Cork	76067L	Coláiste Mhuire, Buttevant, Co Cork	Post Primary	New School	Stage 5 - Handover and Final Account	K&J Townmore Const.	21/07/2014	17	KOBW arch.	Michael Barrett Partnership	Malone O'Regan Cons.	Matt O'Mahony & Assoc.
15	Cork	91499E	Kinsale CS, Kinsale, Co Cork	Post Primary	Extension	Stage 4 - Construction	MMD Construction (Cork) Limited	30/11/2015		Thompsons Architects & Designers	HKTT	Malachy Walsh & Partners	Simple & McKillop
16	Donegal	71230R	Deele College, Raphoe, Lifford, Co Donegal	Post Primary	Extension	Stage 5 - Complete				Halligan Brady	Albert Strain	Taylor & Boyd	Patrick McCaul
17	Galway	20000L	Galway Educate Together NS, Thomas Hynes Road, Newcatle, Galway City	Primary	Extension	Stage 4 - Construction	Western Building Systems	16/12/2016	9	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
18	Dublin	17055T	Naomh Mhuire NS, Saggart, Co Dublin	Primary	New School	Site acquisition ongoing				n/a	n/a	n/a	n/a
19	Dublin	17914S	St Oliver Plunkett, Malahide, Co Dublin	Primary	New School	Stage 4 - Construction	Ganson Building & Civil Engineering Ltd	05/07/2017	26	WCA Architects	Kerrigan, Sheanon, Newman Associates	Patrick McCaul Engineers	Eamon Doyle Associates
20	Dublin	19355S	Ballyowen Meadows Special School, Beechpark, Stillorgan, Co Dublin	Special School	New School	Stage 2b - Detailed Design				Moloney O'Beirne Architects	Duffy Gafney Partnership	Horgan Lynch Consulting Engineers	Callaghan Engineering

**Projects to go to construction in 2014 (announced 29 November 2013) Current Status updated beginning February 2018**

Project No.	County	Roll Number	School Name & Address	School Type	Brief	Current Status	Contractor Name	Contract Start Date	Duration (In Months)	Architect	Quantity Surveyor	Structural Engineer	Building Services Engineer
21	Dublin	200125	Griffith Barracks Educate Together NS, South Circular Rd, Dublin 8	Primary	New School	Stage 4 - Construction	Principal Construction	29/09/2016	12	OPW	Duffy Gafney Partnership	DBFL	J.V Tierney
22	Dublin	200158	Gaelscoil Bhalla Munna, 187 Bóthar Choultraí, Baile Munna, BAC 9	Primary	New School	Stage 4 - Construction	McAleer & Teague Limited	11/07/2016	18	Coady Partnership Architects	Henley Kavanagh McGowan	Hayes Higgins	Replacement exercise in progress
23	Dublin	20028K	Setanta Special School, Beechpark, Stillorgan, Co. Dublin	Special School	New School	Stage 2b - Detailed Design				Moloney O'Beirne Architects	Duffy Gafney Partnership	Horgan Lynch Consulting Engineers	Callaghan Engineering
24	Dublin	20047O	Gaelscoil Bharra, Naomh Fionbarra CLG, Ascal an Fhasaigh, An Chabrach	Primary	New School	Stage 5 - Handover and Final Account	Sammon Contracting Ireland Ltd	22/02/2016	18	DoES in-house Architect	Michael Barrett Partnership	Downes Associates	BDP
25	Dublin	20166W	Griffen Valley ETNS, Griffeen Glen Boulevard, Lucan, Co Dublin	Primary	Extension	Stage 5 - Handover and Final Account	JJ Rhatigan	04/02/2014	13	Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd
26	Cork	20354A	Cara Special School, c/o Brothers of Charity, Administrative centre, Lota, Glanmire, Co Cork	Primary	New School	Stage 5 - Handover and Final Account	Western Building Systems	20/12/2013	8	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
27	Dublin	60092K	Clonkeen College, Clonkeen Rd, Blackrock, Co. Dublin	Post Primary	Extension	Stage 5 - Handover and Final Account	Duggan Brothers Ltd	22/06/2015	24	O'Keefe Architects	Rogerson Reddan Associates	Horgan Lynch partnership	JAK Engineers
28	Dublin	18451J	Scoil Lorcaín, Cearnóg Eaton, Baile na Manach, Co Átha Cliath	Post Primary	Extension	Stage 5 - Handover and Final Account	Manley Construction Ltd	17/09/2014	24	Smith & Kennedy Architects	Brendan Merry & Partners	Michael Punch & Partners	JAK Consulting Engineers
29	Dublin	20425U	GS Sliabh Rua, Stepside, Co Dublin	Primary	New School	Stage 5 - Handover and Final Account	Western Building Systems	27/05/2014	8	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
30	Galway	19998O	Gaelscoil de hÍde, Orammore, Co na Gaillimhe	Primary	New School	Stage 5 - Handover and Final Account	Stewart	05/12/2013	8	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
31	Kerry	16898S	Blennerville NS, Blennerville, Co Kerry	Primary	New School	Stage 5 - Handover and Final Account	Sheacconn Construction Ltd	10/11/2014	12	Michael Williams & Associates	Declan O'Sullivan Quantity Surveyor	Malachy Walsh & Partners	Malachy Walsh & Partners
32	Kerry	20229U	Nagle Rice NS, Milltown, Killarney, Co Kerry	Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	07/03/2014	13	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
33	Kerry	61410N	Presentation Secondary School, Miltown, Killarney, Co Kerry	Post Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	07/03/2014	20	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
34	Kildare	15957D	Rathangan Boys' NS, Rathangan, Co Kildare	Primary	Extension	Stage 5 - Handover and Final Account	K & J Townmore Limited	27/10/2015	15	McCarthy O'Hora Associates	M.J Turley & Associates	PHM Consulting	T5 Partnership Ltd
35	Kildare	19675N	St Brigid's NS, Kilcullen, Co Kildare	Primary	Extension	Stage 4 - Construction	Stewart-Tracey JV	06/03/2014	18	Simon J Kelly & Partners Ltd	McGahan Surveyors	Nicholas O'Dwyers	Callaghan Engineering
36	Kildare	19797E	Scoil Naisiunta Bhríde (G), Prosperous Rd, Clane, Co Kildare	Primary	Extension	Stage 5 - Handover and Final Account	Stewart-Tracey JV	06/03/2014	18	Simon J Kelly & Partners Ltd	McGahan Surveyors	Nicholas O'Dwyers	Callaghan Engineering
37	Kildare	19995I	North Kildare Educate Together NS, Celbridge, Co Kildare	Primary	Extension	Stage 5 - Handover and Final Account	Stewart-Tracey JV	06/03/2014	11	Simon J Kelly & Partners Ltd	McGahan Surveyors	Nicholas O'Dwyers	Callaghan Engineering
38	Kildare	20257C	Scoil Naomh Padraig, Celbridge, Co Kildare	Primary	New School	Stage 2b - Detailed Design				Mullarkey Penderson	HKTT	RPS	Semple Mc Killop
39	Kildare	70680U	St Conleth's Voc School, Station Rd, Newbridge, Co Kildare	Post Primary	Extension	Stage 4 - Construction				MCOH	KSN	O'Brien & O'Keefe	J Geaney & Assoc.
40	Kildare	70700A	Maynooth PP, Moyglare Rd, Maynooth, Co Kildare	Post Primary	New School	Stage 4 - Construction				MCOH	MJ Turley	ARUP	Matt O'Mahony

**Projects to go to construction in 2014 (announced 29 November 2013) Current Status updated beginning February 2018**

Project No.	County	Roll Number	School Name & Address	School Type	Brief	Current Status	Contractor Name	Contract Start Date	Duration (In Months)	Architect	Quantity Surveyor	Structural Engineer	Building Services Engineer
41	Kildare	76194S	Naas PP, Craddockstown, Co Kildare	Post Primary	New School	Stage 5 - Handover and Final Account				Coady Partnership	Mulcahy McDonagh & Partners	Ethos Engineering	patrick J Tobin & Co.
42	Kildare	76193Q	New Maynooth Post Primary School, Co Kildare	Post Primary	New School	Stage 4 - Construction				MCOH	MJ Turley	ARUP	Matt O'Mahony
43	Kildare	N/A	Celbridge PP, Co Kildare	Post Primary	New School	Stage 2a - Developed Design				Mullarkey Penderson	HKTT	RPS	Semple Mc Killop
44	Kilkenny	76082H	Abbey Community College, Abbeyroad, Ferrybank.	Post Primary	Extension	Stage 5 - Handover and Final Account	Townmore Construction	13/04/2015	13	Sheridan & Tierney	Austin Reddy & Co.	MPA/EDPM Eng.	Noel Lawlor Cons. Eng.
45	Laois	19747M	Scoil Bhríde, Knockmay, Portlaoise	Primary	New School	Stage 5 - Handover and Final Account	Clancy Construction Ltd	04/01/2016	16	Moloney O'Beirne Architects	Lawlor & Partners	O'Brien & O'Keefe Associates	Homan Obrien & Associates
46	Limerick	20184B	Galvone NS/Southhill JS amalgamation, Kennedy Park, Limerick City	Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	07/03/2014	15	Kerry Barry O'Brien Whelan	Keogh McConnell Spence	Malone O'Regan	Hayes Higgins Partnership
47	Limerick	76070A	Coláiste Iosaf, Kilmallock, Co Limerick	Post Primary	Extension	Stage 4 - Construction	Conack Construction Limited	Jun-17	18	Healy Partnership	Davis Langdon	DBFL	JODA
48	Longford	19429V	St Christopher's Special School, Battery Rd, Longford	Special School	Extension	Stage 2b - Detailed Design				McCarthy O'Hora Associates	Eamon Traynor & Company	Hayes Higgins	Delap & Waller
49	Louth	17195M	CBS Primary, Chapel Street, Dundalk, Co Louth	Primary	Extension	Stage 5 - Handover and Final Account	Glasgiven Contracts Limited	28/07/2015	12	EML Architects	McGahan Surveyors	McMahon & Associates	Hayes Higgins
50	Louth	20171P	Ardee Educate Together, Dundalk Road, Ardee, Co Louth	Primary	New School	Stage 2a - Developed Design				Kennedy Fitzgerald	Reddys	Taylor & Boyd	Patrick McCaul
51	Louth	63840C	St. Joseph's CBS, Newfoundwell Rd, Drogheda, Co. Louth	Post Primary	Extension	Stage 5 - Handover and Final Account	JJ Rhatigan	04/02/2014	14	Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd
52	Louth	63890R	St Mary's College, Dundalk, Co Louth	Post Primary	New School	Stage 4 - Construction	BAM	22/12/2014	16	Mullarkey Penderson	HKTT	RPS Engineers	Semple Mc Killop
53	Louth	71780G	Scoil Uí Mhuirí, Barn Rd, Dunleer, Co Louth	Post Primary	Extension	Stage 4 - Construction	McAleer & Teague	15/08/2016	15	McGarry Ni Eanaigh	Austin Reddy	RPS Engineers	Varming
54	Meath	17623H	Scoil Náisiunta Uí Gramhna, o'Growney St., Athboy, Co Meath	Primary	Extension	Stage 5 - Handover and Final Account	ABM Construction	18/05/2015	13	Van Dijk Architects	Carron & Walsh	RPS Engineers	JAK Consulting
55	Meath	17705J	SN Cros Ban, Whitecross, Julianstown, Co Meath	Primary	New School	Stage 2b - Detailed Design				Gilroy McMahon	Brendan Merry & partners	Hayes Higgins	BDP Ireland
56	Meath	17821L	St Mary's NS, Enfield, Co Meath	Primary	Extension	Stage 5 - Handover and Final Account	ABM Design and Build	04/12/2013	8	Design & Build - Healy, Kelly, Turner & Townsend Project Managers	(as for Architect)	(as for Architect)	(as for Architect)
57	Meath	17839H	SN Bheinn Naofa (B), Duleek, Co Meath	Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	04/02/2014	14	Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd
58	Meath	17840P	SN Bheinn Naofa (G), Duleek, Co Meath	Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	04/02/2014	14	Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd
59	Meath	20017F	Scoil an Spioraid Naomh, Laytown, Co Meath	Primary	New School	Stage 2b - Detailed Design				Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd
60	Meath	20164S	Navan Educate Together NS, Commons Rd, Navan, Co Meath	Primary	New School	Stage 5 - Handover and Final Account	JJ Rhatigan	04/02/2014	13	Newman Mulligan & Associates	Davis Langdon	Nicholas O'Dwyer	Callaghan Engineering Ltd

**Projects to go to construction in 2014 (announced 29 November 2013) Current Status updated beginning February 2018**

Project No.	County	Roll Number	School Name & Address	School Type	Brief	Current Status	Contractor Name	Contract Start Date	Duration (In Months)	Architect	Quantity Surveyor	Structural Engineer	Building Services Engineer
61	Meath	71950F	St Peter's College, Dunboyne, Co Meath	Post Primary	Extension	Stage 4 - Construction	McDermott & Trearty Construction	09/01/2017	10	Ann Blackwell & Assoc.	Fergal Coughlan & Assoc	Hanley Pepper Cons.	
62	Meath	71970L	St Fintina's PP School, Longwood, Enfield, Co Meath	Post Primary	New School	Stage 5 - Handover and Final Account	Ganson	20/07/2015	15	MCOH	McGahon Surveyors	DBFL	BDP Ltd.
63	Meath	76088T	Ratoath Community College, Jamestown, Ratoath, Co Meath	Post Primary	Extension	Stage 4 - Construction	Manley Construction Ltd	24/08/2015	13	McGarry Ni Eanaigh Arch.	Fergal Coughlan & Assoc	Hayes Higgins	Simple & McKillop
64	Offaly	72560U	Tullamore College, Riverside, Tullamore	Post Primary	New School	Stage 5 - Handover and Final Account	Sammon Construction Ireland Ltd	01/09/2014	18	Butler Moffat	Mulcahy McDonagh & Partners	Hayes Higgins	BDP
65	Tipperary	72400B	Comeragh CC, Carrick-on-Suir, Co Tipperary	Post Primary	New School	Stage 4 - Construction	BAM	22/12/2014	15	Mullarkey Penderson	HKTT	RPS	Simple Mc Killop
66	Westmeath	18640M	Naomh Iosef NS, Rath Guaire, Killucan, Co Westmeath	Primary	New School	Stage 5 - Handover and Final Account	Kilcawley Building & Civil Engineering Ltd	04/11/2014	13	Coady Partnership	OLM Consultancy	OKS Consulting Engineers	SNC Engineering
67	Westmeath	18864L	Coosan NS, Castlequarter, Coosan, Athlone, Co Westmeath	Primary	New School	Stage 4 - Construction	Brendan Sammon (Aughnasheelin) Ltd	15/05/2017	18	DoES in-house Architect	Brendan Merry & Partners	Hayes Higgins Partnership	BDP
68	Wexford	17217T/ 63640R	Scoil na mBraithre and CBS Thomas St., Wexford Town	Primary & Post Primary	Extension	Stage 4 - Construction	Mythen Construction Ltd	27/07/2015	27	KBOW	D.L Martin & Partners	Malone O'Regan	N.J O'Gorman & Associates
69	Wexford	12372G 16741I 17457Q	Michael Street NS, /Scoil na mBraithre, /Nmh Ioseph N.S. St, New Ross, Co Wexford	Primary	New Schools	Stage 5 - Handover and Final Account	Sammon Construction Ireland Ltd	13/04/2015	15	Newham Mulligan	HKTT	Malachy Walsh & Partners	Matt O'Mahoney & Associates
70	Wicklow	61830M	St David's Post Primary School, Greystones, Co Wicklow	Post Primary	Extension	Stage 2b - Detailed Design				McCullough Mulvin Architects	McGahon Surveyors	Fearon O'Neill Rooney	Callaghan Engineering
71	Wicklow	20208M	St Joseph's & St Ernan's , Wicklow Town	Primary	New School	Stage 5 - Handover and Final Account	Glasgiven Contracts Limited	02/06/2015	15	Coady Partnership	Henley Kavanagh McGowan Surveyors	Clifton Scannell Emerson	MacArdle McSweeney Associates